If project is in this phase, state what is the project status right now and the expected completion month/date. State expected (not firm) future phase completion dates.

Class IV Bike Lanes - McClellan	Concepts/Discu	Feasibility	Design	Construction	Other notes	Lead City Engineer
Class IV Bike Lanes- McClellan: Imperial to Stelling	Complete.	Complete.	Complete.	Start scheduled to begin May 2019, and completed in August 2019 prior to the beginning of school. Funding approved, including additional cost to move start date.		John Raaymakers
Class IV Bike Lanes- McClellan: Intersections at Bubb and	Complete.	Complete.	Complete.	Scheduled to begin Summer 2019.		John Raaymakers
Stelling	200 sanyasii		i women per ter			waterned (1)
Class IV Bike Lanes- McClellan: Stelling to WestAcres/Kim	Complete.	Complete.	Schedule dependent upon right-of-way discussions.	Schedule dependent upon right-of-way discussions.	Requires right-of-way, discussions to begin early 2019.	John Raaymakers
Class IV Bike Lanes- McClellan: Byrne to Imperial	Complete.	Complete.	Schedule dependent upon right-of-way discussions.	Schedule dependent upon right-of-way discussions.	Requires right-of-way, discussions to begin early 2019. Significant property acquisition issues will need to be resolved.	John Raaymakers

Class IV Bike Lanes - SCB	Concepts/Discu	Feasibility	Design	Construction	Other notes	Lead City Engineer
Class IV Bike Lanes- SCB: Wolfe to Tantau	Complete.	Complete.	In progress. Funding approved.	Scheduled to begin Summer 2019.		John Raaymakers

(continued)

Bike Boulevards	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Bike Boulevards: 1 Merritt/Portal	Complete	Complete.	95% Design in progress.	Anticipated June 2019.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 2 Tilson/Barnhart	Need further community outreach.	In progress. Pending further community outreach.	95% Design in progress for Torre/Town Center intersection	Anticipated August 2019 for Torre/Town Center. Some signage complete.	Funding approved thru construction	David Stillman
Bike Boulevards: 3 Wilson Park area	Complete	Complete.	No design required, just signage and painting.	Some signage complete.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 4 Fort Baker/Orange	Complete	Complete.	Requires right-of- way, discussions to begin early 2019.	Anticipated 2020. Currently tied with sidewalk project. May consider separating projects to advance schedule.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 5 Greenleaf/Merritt	Complete	Complete.	95% Design in progress.	Anticipated June 2019.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 6 Santa Theresa/Hyannisport	Many open issues, need further community outreach.				Funding approved thru construction	
Bike Boulevards: 7 Westacres/Kim	Signage only except for intersection crossings on McClellan at Westacres and Kim, where resolution is needed.				Funding approved thru construction	

Multi-use Trails/Bridge	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Regnart Creek Trail	Complete.	Complete.	Funding approved. Design and environmental phase underway. Attention focused on bridge abutment design and potential need for environmental permits. Public outreach to commence Mar 2019.	No funding approved		David Stillman
Junipero Serra Trail	Complete.	Complete.	No funding approved	No funding approved	ffilia at	David Stillman
UPRR Trail	In discussions with UP to discuss right-of-way and potential trail.	Feasibility study in progress.	No funding approved	No funding approved	Trying to schedule meeting with UPRR to build traction.	David Stillman
Carmen Road Bridge	Complete.	Feasibility study in progress. Consultant-Mott MacDonald. Completion date early Summer 2019. Currently in early community outreach process. Funding approved.				David Stillman

Small multi-use projects (SRTS)	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
SRTS Walk Audit Project: Lawson Middle School	In discussions with CUSD for cost-sharing.					David Stillman
SRTS Walk Audit Project: Cupertino High School	In discussions with FUHSD for cost-sharing.					David Stillman

Pedestrian Sidewalk Projects	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Orange & Byrne Avenues (between McClellan and Granada Ave)	Complete.	Complete.	Complete.	Anticipated summer 2019. Orange may slip to 2020, pending outcome of right-of-way discussions.	Funded through City's Transportation Fund.	John Raaymakers
McClellan Road - Byrne to San Leandro (not continuous)	Complete.	Complete.	Complete.	Complete.		John Raaymakers
		7.0				