

2016 Bike Plan and 2018 Ped Plan Project Schedule

page 1 of 4

Class IV Bike Lanes - McClellan						
Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer	
Class IV Bike Lanes- McClellan: Imperial to Stelling	Complete.	Complete.	Complete.	In progress. Completion anticipated August 2019.		John Raaymakers
Class IV Bike Lanes- McClellan: Intersections at Bubb and Stelling	Complete.	Complete.	Complete.	In progress. Completion anticipated September 2019.		John Raaymakers
Class IV Bike Lanes- McClellan: Stelling to WestAcres/Kim	Complete.	Complete.	Schedule dependent upon right-of-way discussions.	Schedule dependent upon right-of-way discussions. Funding available.	Requires right-of-way, discussions to begin late 2019.	John Raaymakers
Class IV Bike Lanes- McClellan: Byrne to Imperial	Complete.	Complete.	Schedule dependent upon right-of-way discussions.	Schedule dependent upon right-of-way discussions. Funding available.	Requires right-of-way, discussions to begin late 2019. Significant property acquisition issues will need to be resolved.	John Raaymakers
Class IV Bike Lanes - SCB						
Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer	
Class IV Bike Lanes- SCB: Wolfe to Tantau	Complete.	Complete.	In progress.	Scheduled to begin Spring 2020.		John Raaymakers

(continued)

Bike Boulevards	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Bike Boulevards: 1 Merritt/Portal	Complete	Complete.	Complete	Summer/Fall 2019	Bids rejected at May 7 Council meeting. Work to be completed by pavement contractor and pop-up bulb-outs to be completed in-house.	John Raaymakers
Bike Boulevards: 2 Tilson/Barnhart	Need further community outreach.	In progress. Pending further community outreach.	Complete for Torre/Town Center intersection	Summer/Fall 2019. Some signage complete.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 3 Wilson Park area	Complete	Complete.	No design required, just signage and painting.	Some signage complete.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 4 Fort Baker/Orange	Complete	Complete.	Requires right-of-way, discussions to begin early 2019.	Anticipated 2020. Currently tied with sidewalk project. May consider separating projects to advance schedule.	Funding approved thru construction	John Raaymakers
Bike Boulevards: 5 Greenleaf/Meteor	Complete	Complete.	Complete.	Summer/Fall 2019.	Bids rejected at May 7 Council meeting. Work to be completed by pavement contractor and pop-up bulb-outs to be completed in-house.	John Raaymakers
Bike Boulevards: 6 Santa Theresa/Hyannisport	Many open issues, need further community outreach.				Funding approved thru construction	
Bike Boulevards: 7 Westacres/Kim	Signage only except for intersection crossings on McClellan at Westacres and Kim, where resolution is needed.				Funding approved thru construction	

Multi-use Trails/Bridge	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Regnart Creek Trail	Complete.	Complete.	Funding approved. Design and environmental phase underway. Walkshop, one-on-ones and community outreach meeting completed. City Council to review 65% plans late summer.	No funding approved		David Stillman
Junipero Serra Trail	Complete.	Complete.	Funding available	No funding approved		David Stillman
UPRR Trail	In discussions with UP to discuss right-of-way and potential trail.	Feasibility study in progress.	No funding approved	No funding approved	Trying to schedule meeting with UPRR to build traction.	David Stillman
Carmen Road Bridge	Complete.	Feasibility study in progress. Completion date early Fall 2019.	No funding approved	No funding approved		David Stillman

Small multi-use projects (SRTS)	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
SRTS Walk Audit Project: Lawson Middle School	In discussions with CUSD for cost-sharing.					David Stillman
SRTS Walk Audit Project: Cupertino High School	In discussions with FUHSD for cost-sharing.			Pop-up bulb-outs complete at Finch/Calle de Barcellona intersection.		David Stillman

Pedestrian Sidewalk Projects	Concepts/Discussion	Feasibility	Design	Construction	Other notes	Lead City Engineer
Orange & Byrne Avenues (between McClellan and Granada Ave)	Complete.	Complete.	Complete.	Anticipated summer 2019. Orange may slip to 2020, pending outcome of right-of-way discussions.	Funded through City's Transportation Fund.	John Raaymakers
McClellan Road - Byrne to San Leandro (not continuous)	Complete.	Complete.	Complete.	Complete.		John Raaymakers