
# Library Commission 01/08/20


Item #2

Receive Update and Provide Comments Regarding the Library Expansion










# **Completed items**


- Existing Building Condition Assessment
- Investigation of Design-Build delivery
  - Survey
  - Council approval to use Design-Build project delivery method
- Essential program elements
- Conceptual plans & cost estimates for 1-story & 2-story


# **Essential Program Elements**

- 130 Seat minimum
   audience capacity
- Flexible Space
- Spillover Seating
- Utility Sink / Kitchenette
- 。 Storage
- Restrooms










Cost Comparisons		
Costs Components	Two-Story Design (millions)	
Construction Cost	\$7.5	
Soft Costs: Design, project management costs	\$.77	
15% Contingency	\$.85	
Total Costs:	\$9.12	

# **Factors Influencing Project Costs**

- Constrained site
- Seismic bracing
- Infill project
- Steel Structural system with piers or piles required
- Number of code required restrooms
- Continued operation of Library





# Cupertino Library operational challenges in current building include:

- Insufficient seating space
- Not enough group and quiet study areas
- Lack of onsite program space for events exceeding 40 people
- Insufficient space for storytime and children's educational, creativity and enrichment programs








Cupertino Library expansion benefits for two-story option:

- Ability to offer multiple programs simultaneously (adults/children)
- Multiple meeting room spaces
- Ability to offer overflow seating for each floor
- Dedicated space for children's programs and learning activities





Funding Summary	
	Two story expansion (million
EXPENDITURES	
Total cost to construct	(\$9.12
REVENUE	
City dollars allocated from Capital Reserve	\$5.0
City dollars allocated from Library Extra Hours Savings	\$.7
County provided dollars, subject to JPA approval, by County	\$.60
Balance Needed:	(\$2.73



# Current Status Issued a Statement of Interest to Design-Build firms to gauge the level of interest. Responses due January 9, 2020 Issued RFQ for CM Services, responses due January 22, 2020 Issued RFQ for Bridging Architectural Design Services, responses due February 4, 2020

### **Current Status**

 Finalizing a Parking Analysis Study which will identify the parking impact of the project and ways to mitigate that impact, the results will be shared with the City Council in March.

## **Council Action**

- Selected Two-Story Design with staff recommended delivery process
- Authorization to enter into agreements with a qualified architectural and project management firms for an amount not-toexceed \$1,870,500.
- Approve a \$3M transfer from the Capital Reserve

