

School Walk Audit Project Status List

Infrastructure Projects Status Doc.

Legend:

	Completed/Close to Completion
	Work in Progress
	Needs to be Coordinated
	School District Responsibility

Updated May, 2022

School Name	Improvement Description		Org. Responsible
Collins Elementary	1	Merritt Dr/Blaney Ave: - ADA compliant curb ramps	City of Cupertino
		- High-vis. Crosswalks	City of Cupertino
		- Traffic signal study/roundabout	City of Cupertino
	2	Blaney Ave/Pear Tree Ln: - ADA curb ramps	City of Cupertino
		- Add flashing lights around stop sign or flashing beacon under stop sign Revised to install Red Reflective Sign Post Panel on the existing Stop Sign Post	City of Cupertino
	3	Forest Ave/Plum Tree Lane: - Yellow high vis. Crosswalks. (On Toni Ct only)	City of Cupertino
		- Yield line on Toni ct.	City of Cupertino
		- Yield lines prior to crosswalk on Forest (Removed)	City of Cupertino
	4	Forest Ave/Blaney Ave: - Curb extensions on SW corner	City of Cupertino
	5	School Frontage: - Green conflict striping in bike lanes	City of Cupertino
		- Make more prominent sign to replace existing sign at driveway exit: No Left Turn 8:30 - 4pm	CUSD
	6	Blaney Ave/Twilight Ct: - Install yellow high-visibility crosswalk across Twilight Court	City of Cupertino
	7	Bright Horizons Parking Lot/Portal Ave: - Install swing gate at "Staff Parking Only" marking area (to be closed during School hours)	CUSD
		- Install yellow high-visibility crosswalk at Portal Avenue/Amherst Drive	City of Cupertino - Bicycle Boulevard Project
		- Install One Way signage at entry and exit driveways to mimic school frontage parking	CUSD
Sedgwick Elementary	1	Finch/Phil: - Shift Crosswalk across Phil Lane to make crosswalks perpendicular	City of Cupertino/CUSD
		- Install ADA-compliant curb ramps	City of Cupertino/CUSD
	2	Tilson Avenue/Tantau Ave: - Install ADA-compliant curb ramps on western corners	City of Cupertino
		- Install high-visibility crosswalk (Also added curb extensions at the intersection corners)	City of Cupertino - Bicycle Boulevard Project
	3	Phil Lane Drop-Off: - Widen sidewalk on Phil	City of Cupertino
		- Refresh red curb between driveways.	City of Cupertino
		- Trim bushes on western side of drop-off loop and bus loop exit	CUSD
		- Combine two loops by removing cement island and landscaping between them, with Right turn only sign during certain times of day	CUSD
	4	Phil Lane/Tantau Ave: - Install ADA-compliant curb ramps	City of Cupertino
	4	Phil Lane/Tantau Ave: - Install detectable warning surface at either end of median refuge	City of Cupertino
	5	Tantau Ave/Barnhart Ave: - Replace existing beacon with Rectangular Rapid Flashing Beacon or other LED flashing beacon.	City of Cupertino
		- Install curb extension at intersection corners. (Bollards)	City of Cupertino
	5	Tantau Ave/Barnhart Ave: - Widen sidewalk on Tantau Avenue to match existing paint on street.	City of Cupertino
		- Realign high-visibility crosswalk on Barnhart Avenue to increase visibility (after widening sidewalk)	City of Cupertino
	6	Tantau Ave Drop-Off: - Reconstruct curb to make drop-off loop longer. Include driveway for maintenance vehicle access.	CUSD

School Name		Improvement Description	Org. Responsible
		- Install sidewalk on southern end of driveway	CUSD
		- update striping throughout lot	CUSD
	7	Shadygrove Dr/Ferngrove Ave/Tantau Ave: - Install ADA-compliant curb ramps.	City of Cupertino
		- Install school Assembly D signage on Tantau Ave.	City of Cupertino
Stevens Creek	1	Hartman Dr/Ainsworth Dr: - Encourage City of Los Altos to install a vertical centerline treatment on Ainsworth Drive.	County
		- Encourage City of Los Altos to install sidewalks near intersection	County
	2	Bahl/Ainsworth: - Conduct crossing guard study	City of Cupertino
	3	Vista Knoll Blvd/Bahl St: - Install high-visibility crosswalk across Vista Knoll Boulevard and ADA-compliant curb ramp	City of Cupertino
		- Install KEEP CLEAR marking in intersection.	City of Cupertino
	4	Ainsworth Dr/Vista Knoll Blvd: - Install red curb between curb ramp and Varian Way	City of Cupertino
	4	Ainsworth Dr/Vista Knoll Blvd: - Speed bump analysis	City of Cupertino
	5	Varian Way: - Improve existing speed bump ADA Ramps and Crosswalk in front of Varian Park	City of Cupertino
		- Ensure vehicle gates in the Varian Park parking lot are closed at all times	City of Cupertino
		- Install red curb north of parking	City of Cupertino
	6	Varian Park: - Add curb ramp on Amelia Court or Crescent Court to give cyclists access to Varian Park	City of Cupertino
Faria Elementary	1	Scofield Drive/Barabara Lane: - Study feasibility of crossing guard.	City of Cupertino
	2	School Drop-Off: - Reconstruct driveways to city standards	CUSD
		- Widen sidewalk at southern end (from five feet to approximately 15 feet).	CUSD
		- Remove damaged and unused pole at exit driveway, south side.	CUSD
	3	Peppertree Lane/Stelling Drive: - Install yellow high-visibility crosswalk across Pepper Tree Lane.	City of Cupertino
		- Install Leading Pedestrian Interval with 5 second lead time for all legs of intersection.	City of Cupertino
		- Install sign alerting users that light doesn't turn green	City of Cupertino
	4	Pepper Tree/Barbara: - study feasibility of crossing guard.	City of Cupertino
		- Install school Assembly B signage.	City of Cupertino
		- Install red curb from light pole to driveway	City of Cupertino
		- Conduct all-way stop sign warrant analysis	City of Cupertino
		- Trim bushes	City of Cupertino
	5	Shelly Drive/Bonny Drive: - Install white high-visibility crosswalk on Shelly Drive.	City of Cupertino
5	Shelly Drive/Bonny Drive: - Conduct stop sign warrant analysis.	City of Cupertino	
Eaton Elementary	1	Pacifica Drive/Whitney Way: - Install speed limit sign east of Whitney Way with 25 Legend	City of Cupertino
	2	Suisun Drive/Farallone Drive: - Replace School Assembly sign with stop sign and pavement marking on Suisun Drive.	City of Cupertino
		- Remove "State Law Yield to Pedestrians in Crosswalk" sign.	City of Cupertino
	3	Farallone Drive: - Install red curb on southwest corner of mid-block crosswalk to address sight distance issues	City of Cupertino
	3	Farallone Drive: - Consider installing raised crosswalk	City of Cupertino
		- extend existing red curb on the east side of the street, south of the crosswalk to total 20 feet	City of Cupertino
		- Remove No Parking sign on the east side of the street, just south of the crosswalk	City of Cupertino

School Name	Improvement Description		Org. Responsible
	4	Farallone Drive Parking Lot: - Convert some eastern parking spaces to loading zone to increase loading zone size	CUSD
	5	John Drive/Farallone Drive: - Install red curb on east side of Farallone Drive south of parking lot driveway.	City of Cupertino
	6	La Roda Drive/Suisun Drive: - Install yield sign and yield line on La Roda Drive	City of Cupertino
		- Install high-visibility crosswalk on La Roda Drive	City of Cupertino
	7	Blaney Avenue/Suisun Drive: - Install ADA-compliant Type F curb ramp north of driveway and south of fire hydrant	City of Cupertino
	- Pivot eastern end of southern crosswalk to connect to new ramp	City of Cupertino	
Lincoln Elementary/ Monta Vista HS	A	McClellan Road curve: - Study reconfiguration of the turn immediately west of Bryne Avenue. Consider adding sidewalk or curbing on northern side to connect to the crosswalk at McClellan Road at Byrne Avenue to protect pedestrians	City of Cupertino
	B	McClellan Road, Byrne Avenue to Imperial Avenue: Consider additional treatments to discourage drivers from stopping in the bike lane, such as striping red curb or installation of flexible bollard posts	City of Cupertino - McClellan Road Separated Bikeways Project, Phase 4
	C	Byrne Avenue at McClellan Road: - Add advance yield lines on McClellan Road on both sides of the intersection	City of Cupertino
		- Construct a curb ramp and sidewalk in the northwest corner of the intersection in coordination with recommendation A.	City of Cupertino
		- Study sight lines in advance of intersection caused by change in slope. Consider additional advance warning stencils if crosswalk is obstructed by slope when approaching intersection.	City of Cupertino
		- Add RRFB	City of Cupertino
	D	McClellan Road at Orange Avenue: - Add advance yield lines and markings on McClellan Road on both sides of the intersection. May require re-striping of KEEP CLEAR stencil.	City of Cupertino
		- Review signal length of the flashing crosswalk signal against minimum signal length requirement. Consider retiming signal to better correspond with observed crossing time for elementary & high school students.	City of Cupertino
		- Consider replacement of flashing crossing signal with RRFB.	City of Cupertino
	E	Lincoln Elementary Uncontrolled Crosswalk: - Review signal length of the flashing crosswalk signal against minimum signal length requirement. Consider retiming signal to better correspond with observed crossing time for elementary school students.	City of Cupertino
		- Consider replacement of flashing crossing signal with RRFB	City of Cupertino
	F	McClellan Road at Imperial Avenue: - Implement high-visibility crosswalk in the eastern leg of the intersection with Assembly B & D signage. Must be implemented in coordination with recommendation 2 of Lincoln Campus (see below).	City of Cupertino
	G	McClellan Road at Bubb Road: - Add School Zone signage on McClellan Road approaching the intersection westbound.	City of Cupertino
	H	Fort Baker Drive at Presidio Drive: - Widen sidewalk on west side Fort Baker Drive between Presidio Drive and Hyannisport Drive to accommodate high volumes of walking students.	FUHSD/CUSD
		- Convert red zone on Fort Baker Drive to white loading zone south of storm drain. 50 feet.	City of Cupertino
		- Install 15-minute loading/unloading zone signs on remainder of Fort Baker (east side only), and both sides of Hyannisport between Fort Baker and Columbus	
		- Add advance yield lines for uncontrolled crosswalk and Assembly D signage approaching westbound on Presidio Drive.	City of Cupertino
		Consider bulb out for crosswalk, dependent upon turning radius & clearance at crosswalk.	City of Cupertino
		- Add on U-Turn signage on Presidio Drive	City of Cupertino
		- Add red curb along eastern side of Fort Baker between crosswalk at Presidio and school assembly sign south of crosswalk	City of Cupertino
	- Add bike path by ped path to separated bikes and pedestrians.	FUHSD	
I	Hyannisport Drive at Fort Baker Drive: - Reconstruct intersection to close slip lane onto Fort Baker Drive	City of Cupertino	
J	Wilkinson Avenue at Hyannisport Drive: - Add curb ramps in southern leg of the intersection.	City of Cupertino	
	- Restripe crosswalk as school zone crosswalk with high visibility, continental striping	City of Cupertino	

School Name	Improvement Description		Org. Responsible
Monta Vista Campus Lincoln Campus	1	- Refresh white curb in drop-off zones.	FUHSD
		- Install No Left Turn signage at exit for eastern parking lot. This reduces conflicts at driveway entrances and normalizes traffic flow in parking lot.	FUHSD
	2	- Consolidate both drop-off loops on McClellan Road to a single loop with exit at eastern end of property. Close middle two driveways and reconstruct sidewalk to accommodate crosswalk in recommendation F.	CUSD
		- Remove flexible bollards at drop-off loop entrance to create two through travel lanes.	CUSD
		- Stencil PULL AHEAD in both drop-off loop travel lanes. Refresh white curb loading zones.	CUSD
		- Add signage directing drivers.	CUSD
		- If parking lot is reconfigured, remove signage near exit that is eliminated. If parking lot is not reconfigured, remove defunct sign at current parking lot exit that indicates time of day for Right Turn Only	CUSD
		- Remove STAFF striping from all but four or five parking stalls	CUSD
	3	- Pedestrian path from Fort Baker Drive: Replace bollards to create ADA-compliant access.	CUSD
		Universal: - Add truncated domes to all curb ramps	City/FUHSD/CUSD
Homestead HS	1	Mackenzie Drive at Homestead Road: - Install ADA-compliant curb ramps.	City of Sunnyvale
		- Tighten turn radii at corners	City of Sunnyvale
		- Install high-visibility crosswalk	City of Sunnyvale
	2	Homestead/Mary: - Install high-visibility crosswalks	City of Sunnyvale
		- Adjust signal timing for all-red pedestrian phase	City of Sunnyvale
		- Reconstruct southwestern corner to tighten turning radius. - Install new ramp approx nine feet west of light pole. - Build bicycle path behind bench shelter to connect to Mary Avenue Bridge path.	City of Sunnyvale
		- Reduce vehicle lane widths to 11 feet to convert existing bike lanes to buffered bike lane.	City of Sunnyvale
		- Add flexible delineators in buffer space up to intersection.	City of Cupertino
	3	Kennewick Drive at Homestead Road: - Install high-visibility crosswalks on roadway crossings.	Cupertino and Sunnyvale
		- Conduct study to reconfigure traffic signal to allow for bidirectional travel in driveway.	FUHSD/HHS
	4	Horseshoe: - Install flexible delineators on Homestead Road in the double yellow line to block vehicles from turning left into the Horseshoe.	City of Cupertino
		- Install pavement markings to promote a thru lane. Provide a loading zone and signage and markings adjacent to curb.	FUHSD/HHS
		- Extend double yellow lines in center turn lane for length of Horseshoe.	
		- Install flexible delineators in the southern double yellow line to block vehicles from turning left from the Horseshoe onto Homestead Road.	City of Cupertino
		- Install flexible delineators in the bike lane on EB Homestead Rd between Mary Ave and the horseshoe	City of Cupertino
	5	Student Parking Lot: - Make western driveway right-in, right out. - determine parking lot flow	FUHSD/HHS
		- Add flexible delineators on Homestead Road to block vehicles from turning left out of parking lot.	City of Cupertino and HHS/FUHSD
	6	South Mary Avenue parking lot access: - Pave informal path to allow for safer bicycle access.	FUHSD/HHS
	- Long Term: Install mini-roundabout.	FUHSD/HHS	
Garden Gate	1	School Drop off	
	2	Greenleaf D. School Frontage: - Trim bushes along sidewalk	City of Cupertino
		- Unlock school access gate during drop-off/pick-up	CUSD/School
		- Consider removing parking on N. side of curve	City of Cupertino
		- Long-term: obtain easment from school district to install detached sidewalk	City/CUSD
		- Remove bushes along school frontage and widen sidewalk	City/CUSD
		- create bike path inside gate along school frontage	CUSD
	3	Flora Vista/Greenleaf: - install yellow high-vis crosswalk across Greenleaf dr. on the east side of intersection	City of Cupertino

School Name	Improvement Description	Org. Responsible
	— install ADA-compliant curb ramp on SW corner of intersection—	City of Cupertino
	4 Stelling Rd./Greenleaf: - study pedestrian signal timing	City of Cupertino
	- Add indication (signage or striping) as to where cars should queue for different directions of travel	City of Cupertino
	5 Castine Ave./Greenleaf Dr: - conduct crossing guard warning analysis	City of Cupertino
	Install yield markings on Castine	City of Cupertino
	6 Ann Arbor/Greenleaf: - conduct crossing guard warrant analysis	City of Cupertino
	- Install ADA-compliant curb ramp at crosswalks	City of Cupertino
	7 Ann Arbor: - install yellow high-vis crosswalks and yield markings across Grenola Dr..	
	7 Ann Arbor: - install yellow high-vis crosswalks (crossing Ann Arbor, south leg) Hazelbrook Dr. (Need to update to ADA Ramps)	City of Cupertino
	- Trim landscaping	City of Cupertino
	- Conduct yield sign warrant analysis on Hazelbrook Dr. (Stop Sign)	City of Cupertino
- Long term- close sidewalk gaps - west side	City of Cupertino	
Hyde Middle School	1 Shadygrove Dr/Hyde Ave: - Conduct STOP sign warrant analysis for Hyde Ave. Approach	City of Cupertino
	- Install yellow high-vis. Crosswalk on east side of intersection. (Need to update to ADA Ramps)	City of Cupertino
	- Trim vegetation around intersection	City of Cupertino
	2 Disney Ln/Miller Ave: - Install yellow high-vis crosswalks	City of Cupertino
	- reduce/tighten curb radii with concrete or posts to slow turning vehicles	City of Cupertino
	3 Willowgrove Ln/Hyde Ave: - install curb extensions w/ ADA compliant curb ramps on both sides of intersection	City of Cupertino
	- check condition of high visibility crosswalks and repaint if faded	City of Cupertino
	- install No U-Turn sign at SE corner to discourage northbound motorists from making a U-Turn at this intersection	City of Cupertino
	4 Bollinger Rd./Miller Ave: - Install yellow high-vis crosswalks on all legs of intersection	City of Cupertino
	4 Bollinger Rd./Miller Ave: - encourage San Jose to remove pork chop at SE corner	City of Cupertino
	5 School Drop Off:	
	A - In staff parking area, shift parking spaces east and install painted walkway between property line and parking stalls. Install wheel stops in parking spaces	CUSD
	- Remove two parking spaces in staff parking area and cut through landscape area to connect walkway to sidewalk	CUSD
	B - Widen walkway between tree and school to approximately seven feet -Long term: Extend curbed drop-off area	CUSD
	- Install "Pull Forward" signs along drop-off zone	CUSD
	C - Assign at least two spaces to staff parking in the eastern parking area	CUSD
	- Install sign at existing flexible delineator to indicate drop-off line or thru line	CUSD
	- Reinstall flexible delineators that have been knocked down	CUSD
	D - Install five-foot walkway between existing sidewalk and school entry	CUSD
6 Hyde Ave/Bollinger Rd: - Trim vegetation on Bollinger Rd.	City of Cupertino	
Cupertino High School	1 Stevens Creek/Finch: - Reconfigure intersection to tighten radius on southeast corner to eliminate slip lane	City of Cupertino
	- Tighten radius and install ADA-compliant curb ramps on southwestern corner of intersection	City of Cupertino
	- Install yellow high-visibility crosswalks on east side and south side of intersection	City of Cupertino
	- Long term: Install protected intersection and bicycle signal with Lead Bicycle Interval when separated bikeway is installed along Stevens Creek Boulevard	City of Cupertino
	2 Finch Av/Sorenson Ave and Finch/Craft Dr: - Install ADA-compliant curb ramps	City of Cupertino

School Name		Improvement Description	Org. Responsible
		- Add RRFB at Sorenson	City of Cupertino
	3	Southern Parking Lot: - Install raised pedestrian walkways across driveways and reconfigure curbs	FUHSD/CHS
		- Install painted walkway through parking lot	FUHSD/CHS
	4	Miller Ave/Calle De Barcelona: - Study traffic signal timing to add protected left-turn phase onto Calle de Barcelona from Miller Avenue	City of Cupertino
	5	Finch Ave: - Widen sidewalk between Tilson Ave. and emergency access gate North of baseball field to approx. 8 ft.	City of Cupertino
	6	Calle de Barcelona/Finch: - Install KEEP CLEAR marking in intersection	City of Cupertino
		- Move crosswalk/stop sign closer to Finch Avenue	City of Cupertino
		- Install curb extensions and ADA-compliant curb ramps at crosswalk across Finch Avenue	City of Cupertino
	5	Calle de Barcelona/Finch: - Conduct crossing guard warrant study	City of Cupertino
	Regnart Elementary School	1	Yorkshire Dr. North of School: - install sidewalk on south side of Yorkshire Dr.
2		Yorkshire Dr: - install concrete paths between sidewalk and gates	CUSD/Regnart
3		Regnart Rd./Bubb Rd: - install missing sidewalk	City of Cupertino
		- Install yield markings on both sides of crosswalk on Bubb Rd.	City of Cupertino
		- Consider installing flashing lights	City of Cupertino
		- Consider installing stop sign	City of Cupertino
		- Consider installing raised crosswalk	City of Cupertino
		- Consider moving crosswalk to N end of Bubb/Folkstone. Remove one at Regnart	City of Cupertino
		- Consider installing speed trailer (short term)	City of Cupertino
4		School Drop-Off: - Repaint drop-off loop	CUSD/Regnart
5		Yorkshire Dr/Yorkshire Ct: - Widen sidewalk on eastern side of Yorkshire Drive by approximately 3 feet	City of Cupertino
		- Install yellow high visibility crosswalk across Yorkshire Drive	City of Cupertino
		- Install ADA compliant curb ramp for high visibility crosswalk	City of Cupertino
		- Install bulb out and/or Yield to Pedestrian sign	City of Cupertino
	- Install yield markings on both sides of crosswalk on Yorkshire Court	City of Cupertino	
6	- Install No Left Turn sign to discourage left turns into driveway Belknap Dr/Yorkshire Dr: - install curb extension on southeastern corner	City/CUSD/Regnart	
Kennedy Middle School	1	Presidio Dr/Bubb Rd: - Conduct STOP sign warrant analysis on Bubb Rd at Presidio Dr.	City of Cupertino
	2	Shannon Ct/Bubb Rd/Hyannisport Dr: - Trim overgrown tree on W. side of Bubb RD. - Install yellow high-vis crosswalk w/ advanced stop line across Shannon Ct.	City of Cupertino
	3	Holly Oak Dr/Bubb Rd: - Install yellow high-vis crosswalk with advanced STOP line across Holly Oak Dr.	City of Cupertino
	4	Eastern School Drop-Off: - Install pull forward signage at driveway entrance	CUSD
		- Repave and consider widening pathway from sidewalk to school entrance to at least 8 ft.	CUSD
		- Trim landscaping on Bubb Rd. at driveway exit	CUSD
		- Add drop-off area in patch of unused land	CUSD
	5	Pumpkin Dr/Bubb Rd: - Install yellow high-vis crosswalks with advance STOP lines	City of Cupertino
	6	Bubb from Hyannisport to Pumpkin: - Consider implementing Class IV bike lane along school frontage after testing the concept with a pop-up separated bike lane.	City of Cupertino
	Lawson Middle School	1	Mariani Ave/Infinite Loop: - Work with Apple to develop multi-use path south of sidewalk along south side of Mariani, connecting De Anza Boulevard to Merritt Drive. If funding is available.
		- Convert transverse crosswalk to yellow high-vis crosswalk	City of Cupertino

School Name	Improvement Description		Org. Responsible
	2	Merritt Dr/Larry Way/Vista Dr: - Install in-street school crossing signs (R1-6) in the crosswalks across Merritt Dr.	City of Cupertino
	3	Northern School Drop-off: - install signage to encourage drivers to pull forward	CUSD
		- Install landscaping or pedestrian barricade to prevent pedestrians from crossing parking lot.	CUSD
		- Remove crosswalk across Merritt Drive at Larry Way	City of Cupertino
		Apple Tree Ln/Vista Dr: - Install KEEP CLEAR markings in both N.bound and S.bound directions of the intersection	City of Cupertino
	4	- Install in-street school crossing sign in the crosswalk across Vista Dr.	City of Cupertino
	4	Apple Tree Ln/Vista Dr: - Shift crosswalk to north end of intersection. Requires tree removal.	City of Cupertino
	5	Eastern School Drop-Off: - Remove center delineators	CUSD
		- Install signage to encourage drivers to pull forward	CUSD
	6	Vista Dr/Forest Ave: - Install shared-use path beside Lawson track from Forest Ave to bike cage	City/CUSD
	7	Southern parking lot: - Install in-street, two-way Class IV bike lanes along north side of Forest between Southern parking lot entrance and Vista Dr	City of Cupertino
	8	Forest Ave/Vista Dr: - Conduct crossing guard warrant analysis	City of Cupertino
		- Install pilot bulb-outs with bollards at northeast and southeast corners	City of Cupertino
	- Install in-street school crossing sign in the crosswalk across Forest Ave.	City of Cupertino	